

Greg S. Griffin State Auditor 404.656.2174

Kristina Turner Deputy State Auditor 404.657.4352

The Georgia Department of Audits and Accounts, as required by the Official Code of Georgia §50-6-32, has posted the Special Purpose Local Option Sales Tax (SPLOST) Report to the searchable website. We have not audited or reviewed the accompanying Special Purpose Local Option Sales Tax (SPLOST) Report and, accordingly, do not express an opinion or any other form of assurance on this information.

ELBERT COUNTY BOARD OF EDUCATION SCHEDULE OF APPROVED LOCAL OPTION SALES TAX PROJECTS YEAR ENDED JUNE 30, 2023

PROJECT	_	ORIGINAL ESTIMATED COST (1)	CURRENT ESTIMATED COSTS (2)	AMOUNT EXPENDED IN CURRENT YEAR (3) (4)	AMOUNT EXPENDED IN PRIOR YEARS (3) (4)	TOTAL COMPLETION COST	EXCESS PROCEEDS NOT EXPENDED (5) (6)	ESTIMATED COMPLETION DATE
SPLOST 2016								
(1) Renovating, modernizing, equipping, repairing, improving, planning, and acquiring other system facilities to include elementary, middle, high, athletic and operational facilities	\$	6,747,219.00 \$	5,406,562.44	638,487.57 \$	4,703,097.31 \$	- \$		12/31/2023
(2) Purchasing textbooks and software		725,000.00	671,270.07	65,455.97	605,814.10	671,270.07	-	12/31/2023
(3) Purchasing, acquiring and improving school buses, vehicles, and improvements to parking facilities (4) Purchasing, upgrading and supporting existing and future technology initiatives to include but not be		805,000.00	915,270.80	-	896,970.88	-		12/31/2023
limited to computers, computer peripheral devices, infrastructure, security, and end user devices		3,400,000.00	1,161,064.84	-	1,110,581.88	-	-	12/31/2023
(5) Purchasing, upgrading, renovating, improving, planning and modernizing HVAC and associated systems		2,616,219.00	1,512,983.15	-	1,512,983.15	1,512,983.00	-	6/30/2022
(6) Acquiring and preparing land for the construction of new or replacement facilities and the expansion of existing district facilities as well as replacing, purchasing, upgrading or supplementing capital equipment	_	125,000.00	157,317.26		157,317.26	157,317.26		6/30/2022
	\$	14,418,438.00 \$	9,824,468.56	703,943.54 \$	8,986,764.58 \$	2,341,570.33 \$	-	

- (1) The School District's original cost estimate as specified in the resolution calling for the imposition of the Local Option Sales Tax.
- (2) The School District's current estimate of total cost for the projects. Includes all cost from project inception to completion from all funding sources, including other state revenues.
- (3) The voters of Elbert County approved the imposition of a 1% sales tax to fund the above projects and retire associated debt. Amounts expended for these projects may include sales tax proceeds, state, local property taxes and/or other funds over the life of the projects. Total Expenditures are off to Exhibit E total expenditures due to the following:

Fund 317-Beaverdam Proj	10,332,532.57
Fund 318-ECMS HVAC	1,070,062.72
Fund 319-Splost FY21	724,922.02
Fund 320-ECES Project	3,661,165.95
Difference	15,788,683.26

(4) In addition to the expenditures shown above, the School District has incurred interest to provide advance funding for the above projects as follows:

Prior Years	\$ 272,001.50
Current Year	0.00
Total	\$ 272,001.50

- (5) All projects in SPLOST 2016 are appropriately funded as of June 30, 2023
- (6) Projects 5 and 6 have been completed as of 6/30/22. Project 2 was completed as 6/30/23. All other projects in SPLOST 2016 are expected to be completed on or before June 30, 2024.

ELBERT COUNTY BOARD OF EDUCATION SCHEDULE OF APPROVED LOCAL OPTION SALES TAX PROJECTS YEAR ENDED JUNE 30, 2023

PROJECT	ORIGINAL ESTIMATED COST (1)	1	CURRENT ESTIMATED COSTS (2)		AMOUNT EXPENDED IN CURRENT YEAR (3) (4)		AMOUNT EXPENDED IN PRIOR YEARS (3) (4)	 TOTAL COMPLETION COST	 EXCESS PROCEEDS NOT EXPENDED (5) (6)	ESTIMATED COMPLETION DATE
<u>SPLOST 2021</u>										
(1) Adding to, renovating, repairing, improving and equipping existing school buildings and school system facilities, including primary school, elementary school, middle school and high school facilities, athletic facilities, operations facilities and parking facilities	\$ 3,287,296.00		3,287,296.00		152,113.45 \$	8	-	\$	\$ -	6/30/2027
(2) Acquiring textbooks, e-books, e-book readers, computers, laptops, tablets, and peripherals for the school system	924,650.00		924,650.00		16,555.57		-		-	6/30/2027
(3) Acquiring school buses and transportion and maintenance equipment	1,500,000.00		1,500,000.00		85,063.00		-		-	6/30/2027
(4) Acquiring miscellaneous new equipment , fixutures and furnishings for the school system, including but not limited to technology equipment and safety equipment	1,488,054.00		1,488,054.00		8,690.00		-			6/30/2027
(5) Renovating, repairing, improving, and equipping heating, air conditioning and associated systems at facilities throughout the School District	300,000.00		300,000.00		-		-		-	6/30/2027
(6) Paying a portion of the debt service on the General Obligation Debt of the School District and expenses incident to accomplishing the foregoing	6,500,000.00		6,500,000.00	_	462,500.00	_	-		 <u>-</u>	6/30/2027
	\$ 14,000,000.00 \$	1	4,000,000.00	\$	724,922.02 \$	· _	-	\$ -	\$ -	

- (1) The School District's original cost estimate as specified in the resolution calling for the imposition of the Local Option Sales Tax.
- (2) The School District's current estimate of total cost for the projects. Includes all cost from project inception to completion from all funding sources, including other state revenues.
- (3) The voters of Elbert County approved the imposition of a 1% sales tax to fund the above projects and retire associated debt. Amounts expended for these projects may include sales tax proceeds, state, local property taxes and/or other funds over the life of the projects. Total Expenditures are off to Exhibit E total expenditures due to the following:

Fund 317-Beaverdam Proj	10,332,532.57
Fund 318-ECMS HVAC	1,070,062.72
Fund 312-Splost FY16	703,943.54
Fund 320-ECES Project	3,661,165.95
Difference	15,767,704.78

- (4) The School District has incurred interest to provide advance funding for the above projects.
- (5) All projects in SPLOST 2021 are appropriately funded as of June 30, 2023
- (6) No Projects have been completed as of 6/30/23. All projects in SPLOST 2021 are expected to be completed on or before June 30, 2027.