



DOAA

Georgia Department
of Audits & Accounts

Greg S. Griffin State Auditor
404.656.2174

Kristina Turner Deputy State Auditor
404.657.4352

The Georgia Department of Audits and Accounts, as required by the Official Code of Georgia §50-6-32, has posted the Special Purpose Local Option Sales Tax (SPLOST) Report to the searchable website. **We have not audited or reviewed the accompanying Special Purpose Local Option Sales Tax (SPLOST) Report and, accordingly, do not express an opinion or any other form of assurance on this information.**

**CARROLL COUNTY BOARD OF EDUCATION
SCHEDULE OF APPROVED LOCAL OPTION SALES TAX PROJECTS
YEAR ENDED JUNE 30, 2021**

PROJECT SPLOST V 2016

- (1) The cost of:
- (a) the retirement of a portion of the outstanding Carroll County General Obligation Bonds, Series 2011 (previously incurred general obligation debt of the Carroll County School District), in the maximum amount of \$31,698,750.
- (b) capital outlay projects within the Carroll County School District:
- (i) consisting of acquiring, constructing, adding to, renovating, modifying, repairing, improving and equipping existing schools and other buildings and facilities and acquiring any property necessary or desirable therefore, both real and personal.
- (ii) acquiring real estate for the construction of new schools and facilities; constructing and equipping new schools and facilities and acquiring any property, both real and personal.
- (c) acquisition of real and personal property; construction of the Center of Academic Excellence; land acquisition; security system upgrades; technology upgrades; acquisition of maintenance vehicles; grounds equipment, and classroom furniture for all schools; acquisition of other equipment and furniture; and construction and replacement of parking lots and driveways.

Project	Original Estimated Cost	Current Estimated Costs	Amount Expended In Current Year	Amount Expended In Prior Years	Total Completion Cost	Excess Proceeds Not Expended	Estimated Completion Date
BOWDON CLUSTER PROJECTS							
BOWDON HIGH SCHOOL - Renovations and modifications of classrooms; multi-purpose addition; tennis court restrooms; turf for football field (Tier II).	\$ 1,435,870	\$ 1,387,819	\$ -	1,387,819	\$ 1,387,819	\$ -	Completed
BOWDON MIDDLE SCHOOL - Parking lot repairs and improvements; new tennis courts.	128,150	128,150	-	-	-	-	Fiscal Year 2023
BOWDON ELEMENTARY SCHOOL - Renovations and modifications of classrooms.	852,786	1,224,240	-	1,224,240	1,224,240	-	Completed
OTHER - Technology equipment and upgrades; band, fine arts, and other equipment/improvements.	332,334	332,334	36,298	150,006	-	-	Fiscal Year 2023
CENTRAL CLUSTER PROJECTS							
CENTRAL HIGH SCHOOL - Gymnasium renovations and modifications; stadium renovations and modifications; fieldhouse expansion; turf for football field (Tier II).	2,821,518	2,918,422	-	2,918,422	2,918,422	-	Completed
CENTRAL MIDDLE SCHOOL - Car rider canopy; parking lot renovations and improvements; new tennis courts; four classroom addition (Tier II).	941,150	2,212,434	77,079	2,032,205	-	-	Fiscal Year 2023
CENTRAL ELEMENTARY SCHOOL - New gymnasium and music room.	1,811,615	2,247,154	-	2,247,154	2,247,154	-	Completed
ROOPVILLE ELEMENTARY SCHOOL - New gymnasium and with connector hall.	1,700,650	2,171,616	-	2,171,616	2,171,616	-	Completed
WHITESBURG ELEMENTARY SCHOOL - Parking lot repairs and improvements.	25,000	25,000	-	-	-	-	Fiscal Year 2023
OTHER - Technology equipment and upgrades; band, fine arts, and other equipment/improvements.	747,268	747,268	129,628	300,445	-	-	Fiscal Year 2023
MOUNT ZION CLUSTER PROJECTS							
MOUNT ZION HIGH SCHOOL - Multi-purpose addition; football field turf (Tier II).	1,055,123	2,059,852	-	2,059,852	2,059,852	-	Completed
MOUNT ZION MIDDLE SCHOOL - Front canopy; parking lot repairs and improvements; interior renovations; new tennis courts.	350,650	355,566	-	252,416	-	-	Fiscal Year 2023
MOUNT ZION ELEMENTARY SCHOOL - Parking lot repairs and improvements.	25,000	25,000	-	-	-	-	Fiscal Year 2023
OTHER - Technology equipment and upgrades; band, fine arts, and other equipment/improvements.	302,605	302,605	86,667	182,121	-	-	Fiscal Year 2023
TEMPLE CLUSTER PROJECTS							
TEMPLE HIGH SCHOOL - Stadium and field renovations and modifications (turf for football field); renovations and modifications of classrooms.	1,935,000	4,050,296	542,617	2,554,505	-	-	Fiscal Year 2022
TEMPLE MIDDLE SCHOOL - New concession stand; renovations of classrooms; new tennis courts; four classroom addition (Tier II).	866,150	866,150	-	-	-	-	Fiscal Year 2023
TEMPLE ELEMENTARY SCHOOL - Renovations and modifications of classrooms	1,780,880	1,468,060	-	1,468,060	1,468,060	-	Completed
PROVIDENCE ELEMENTARY SCHOOL - Parking lot repair and improvements; four classroom addition (Tier II).	713,000	2,438,180	-	-	-	-	Fiscal Year 2023
SHARP CREEK ELEMENTARY SCHOOL - Gymnasium modifications and renovations.	175,000	1,873,228	-	73,228	-	-	Fiscal Year 2023
OTHER - Technology equipment and upgrades; band, fine arts, and other equipment/improvements.	536,370	536,370	103,850	300,235	-	-	Fiscal Year 2023
VILLA RICA CLUSTER PROJECTS							
VILLA RICA HIGH SCHOOL - Dining room modifications and renovations; front office modifications and renovations; fieldhouse expansion; classroom modifications and renovations; three-classroom addition (Tier II); turf for football field (Tier II).	3,456,414	3,734,233	745,079	2,581,954	-	-	Fiscal Year 2023
BAY SPRINGS MIDDLE SCHOOL - Band room expansion; renovations of classrooms; new tennis courts.	302,525	1,722,229	999,333	-	-	-	Fiscal Year 2022
VILLA RICA MIDDLE SCHOOL - New concession stand; renovations of classrooms; new tennis courts.	178,150	178,150	-	-	-	-	Fiscal Year 2023
GLANTON HINDSMAN ELEMENTARY SCHOOL - Two new connector halls; four classroom addition (Tier II).	837,292	837,292	-	-	-	-	Fiscal Year 2022
ITHICA ELEMENTARY SCHOOL - Parking lot repairs and improvements; four classroom addition (Tier II).	713,000	753,938	-	691,712	691,712	62,226	Completed
SAND HILL ELEMENTARY SCHOOL - Two classroom addition; dining room addition; four classroom addition (Tier II).	1,376,000	2,600,000	-	-	-	-	Fiscal Year 2023
VILLA RICA ELEMENTARY SCHOOL - Renovations and modifications of classrooms; new connector hall.	1,241,074	1,241,074	-	4,800	-	-	Fiscal Year 2023
OTHER - Technology equipment and upgrades; band, fine arts, and other equipment/improvements.	999,854	999,854	165,468	456,764	-	-	Fiscal Year 2023
OTHER PROJECTS							
COLLEGE AND CAREER ACADEMY - CCA North-Phase II; CCA technology and equipment.	3,076,345	3,076,345	10,000	342,027	-	-	Fiscal Year 2023
PERFORMING ARTS CENTER - Performing Arts Center Phase II (meeting rooms and office space).	2,984,744	9,199,586	-	9,199,586	9,199,586	-	Completed
SYSTEM-WIDE - Replacing, purchasing, upgrading, or supplementing capital equipment to include, but not limited to, school buses, tractors, trucks, furnishings, laboratory, physical education, athletic, band, fine arts, safety, security, or other equipment; books and other instructional equipment; energy efficiency upgrades and acquisition of energy savings project equipment currently being leased; renovations and improvements to facilities and acquisition of land and construction of new schools and facilities as needed:	6,403,733	6,403,733	206,760	1,070,814	-	-	Fiscal Year 2023
DEBT SERVICE	31,698,750	31,698,750	6,331,750	13,054,000	-	-	Fiscal Year 2023
BOND/ DEBT SERVICE FEES	1,990,000	1,990,000	2,380	406,855	-	-	Fiscal Year 2023
	<u>\$ 73,794,000</u>	<u>\$ 91,804,928</u>	<u>\$ 9,436,908</u>	<u>\$ 47,130,836</u>	<u>\$ 23,368,461</u>	<u>\$ 62,226</u>	

The voters of Carroll County approved the imposition of a 1% sales tax to fund the above projects and retire associated debt. Amounts expended for these projects may include sales tax proceeds, state, local property taxes and/or other funds over the life of the projects.

**CARROLL COUNTY BOARD OF EDUCATION
SCHEDULE OF APPROVED LOCAL OPTION SALES TAX PROJECTS
YEAR ENDED JUNE 30, 2021**

PROJECT SPLOST VI 2020

The cost of (i) acquiring, constructing, adding to, renovating, modifying, repairing, improving and equipping existing schools and other buildings and facilities and acquiring any property necessary or desirable therefor, both real and personal; (ii) acquiring real estate for the construction of new schools and facilities; (iii) constructing and equipping new schools and facilities and acquiring any property necessary or desirable therefor, both real and personal.

<u>Project</u>	<u>Original Estimated Cost</u>	<u>Current Estimated Costs</u>	<u>Amount Expended In Current Year</u>	<u>Amount Expended In Prior Years</u>	<u>Total Completion Cost</u>	<u>Excess Proceeds Not Expended</u>	<u>Estimated Completion Date</u>
BOWDON CLUSTER PROJECTS							
BOWDON HIGH SCHOOL - New front hallway, drive and entrance; band room addition, facility renovations, modifications and improvements.	\$ 6,288,000	\$ 8,223,718	\$ 791,632	\$ -	\$ -	\$ -	Fiscal Year 2023
OTHER - Facility and athletic additions, improvements, renovations and modifications; technology, safety, band fine arts and other equipment or upgrades.			-	-	-	-	Fiscal Year 2028
CENTRAL CLUSTER PROJECTS							
CENTRAL HIGH SCHOOL - Gym and dining additions and modifications; media center modifications and improvements; facility improvements.	5,395,845	6,811,347	2,925,774	-	-	-	Fiscal Year 2022
OTHER - Facility and athletic additions, improvements, renovations and modifications; technology, safety, band fine arts and other equipment or upgrades.			-	-	-	-	Fiscal Year 2028
MOUNT ZION CLUSTER PROJECTS							
MOUNT ZION MIDDLE SCHOOL - New gym and band room addition; parking lot and drive improvements; facility renovations, modifications and improvements.	6,761,873	7,349,330	1,589,184	-	-	-	Fiscal Year 2023
OTHER - Facility and athletic additions, improvements, renovations and modifications; technology, safety, band fine arts and other equipment or upgrades.			-	-	-	-	Fiscal Year 2028
TEMPLE CLUSTER PROJECTS							
TEMPLE SCHOOLS - New track, field and concession stands; facility additions, renovations, modifications and improvements.	1,576,900	1,749,755	942,206	-	-	-	Fiscal Year 2022
OTHER - Facility and athletic additions, improvements, renovations and modifications; technology, safety, band fine arts and other equipment or upgrades.			-	-	-	-	Fiscal Year 2028
VILLA RICA CLUSTER PROJECTS							
VILLA RICA HIGH SCHOOL - Rebuild stadium, field and track with additional parking; facility renovations, modifications and improvements.	8,008,913	8,522,271	6,202,213	-	-	-	Fiscal Year 2022
SAND HILL ELEMENTARY SCHOOL - Dining room addition; classroom replacement and connector halls; facility renovations, modifications and improvements.	2,802,278	3,050,333	-	-	-	-	Fiscal Year 2023
VILLA RICA ELEMENTARY SCHOOL - New classroom addition and connector hall; facility renovations, modifications and improvements.	7,529,192	7,537,862	2,091,945	-	-	-	Fiscal Year 2023
OTHER - Facility and athletic additions, improvements, renovations and modifications; technology, safety, band fine arts and other equipment or upgrades.			-	-	-	-	Fiscal Year 2028
OTHER PROJECTS							
SYSTEM-WIDE - Property acquisition and construction of new schools or facilities; additions, renovations, modifications, and improvements to facilities; parking lots and driveways; replacing, purchasing, upgrading, or supplementing capital equipment to include, but not limited to, school buses, tractors, trucks, furnishings, technology, laboratory, physical education, athletics, band, fine arts, safety, security, or other equipment and furniture; books and other instructional equipment; energy efficiency upgrades.	20,401,113	20,401,113	-	-	-	-	Fiscal Year 2028
DEBT SERVICE	11,673,333	9,912,514	815,014	-	-	-	Fiscal Year 2028
BOND/ DEBT SERVICE & OTHER FEES		553,687	493,464	-	-	-	Fiscal Year 2028
	<u>70,437,447</u>	<u>74,111,930</u>	<u>15,851,432</u>	<u>-</u>	<u>-</u>	<u>-</u>	
Total SPLOST Projects	\$ 144,231,447	\$ 165,916,858	\$ 25,288,340	\$ 47,130,836	\$ 23,368,461	\$ 62,226	

The voters of Carroll County approved the imposition of a 1% sales tax to fund the above projects and retire associated debt. Amounts expended for these projects may include sales tax proceeds, state, local property taxes and/or other funds over the life of the projects.