

Greg S. Griffin State Auditor 404.656.2174

Kristina Turner Deputy State Auditor 404.657.4352

The Georgia Department of Audits and Accounts, as required by the Official Code of Georgia §50-6-32, has posted the Special Purpose Local Option Sales Tax (SPLOST) Report to the searchable website. We have not audited or reviewed the accompanying Special Purpose Local Option Sales Tax (SPLOST) Report and, accordingly, do not express an opinion or any other form of assurance on this information.

TURNER COUNTY BOARD OF EDUCATION SCHEDULE OF APPROVED SPECIAL PURPOSE LOCAL OPTION SALES TAX PROJECTS YEAR ENDED JUNE 30, 2022

SPLOST PROJECTS 2018-2022	_	ORIGINAL ESTIMATED COST (1)	CURRENT ESTIMATED COSTS (2)	AMOUNT EXPENDED IN CURRENT YEAR (3)	AMOUNT EXPENDED IN PRIOR YEARS (3)	TOTAL COMPLETION COST	EXCESS PROCEEDS NOT EXPENDED	ESTIMATED COMPLETION DATE
(i) Acquiring, constructing, furnishing and equipping new school buildings and facilities useful or desirable; (ii) acquiring real property; (iii) adding to, renovating, repairing, improving and equipping existing school buildings and other buildings and facilities, classrooms and athletic/physical education facilities, including energy efficient HVAC equipment and lighting and centralized controls; (iv) making certain safety improvements; (v) making technology additions and improvements and technology upgrades and maintenance; (vi) purchasing textbooks; (vii) purchasing school buses and band, maintenance and other school vehicles; and (viii) acquiring any property necessary or desirable therefore, both real and personal, and paying expenses incident thereto. Lease/Purchase ABM/Linc; Mechanical HVAC/Lighting Upgrade	\$	1,275,500.00 \$	765,799.15 \$	41,188.03 \$	724,611.12 \$	765,799.15 \$		Completed
Textbooks		700,000.00	34,741.04	0.00	34,741.04	34,741.04		Completed
Facility Repairs, Renovations, Improvement Acquisitions		1,924,500.00	3,531,945.94	389,621.33	3,142,324.61	3,531,945.94		Completed
Technology Improvements		1,100,000.00	548,685.27	2,147.70	546,537.57	548,685.27		Completed
Vocational Equipment		50,000.00	183,147.00	156,153.00	26,994.00	183,147.00		Completed
Rolling Stock	_	250,000.00	108,169.89	0.00	108,169.89	108,169.89		Completed
	\$ _	5,300,000.00 \$	5,172,488.29 \$	589,110.06 \$	4,583,378.23 \$	5,172,488.29 \$		

⁽¹⁾ The School District's original cost estimate as specified in the resolution calling for the imposition of the Local Option Sales Tax.

⁽²⁾ The School District's current estimate of total cost for the projects. Includes all cost from project inception to completion.

⁽³⁾ The voters of Turner County approved the imposition of a 1% sales tax to fund the above projects and retire associated debt. Amounts expended for these projects may include sales tax proceeds, state, local property taxes and/or other funds over the life of the projects.